


DESCRIPTION OF WORK	Sub / Hamilton	JULY																												AUGUST												Notes
		PreviousWeek							Current Week							Forecast Week 1							Forecast Week 2							Forecast Week 3					Forecast Week 4							
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	
<b>SUBMITTALS</b>																																										
<b>BIC HAMILTON</b>																																										
Bridge Edge Angle - Shop Drawings	Hamilton																																									
Landscaping	Green City																																									
Girder Shop Drawings	Concrete Tech	x	x																																							
Gaurdrail & Transitions	Pacific Rim	x	x					x	x	x	x	x																														
Joint Seal & Waterproofing	Jonnic	x	x					x	x	x	x	x							x	x	x	x	x																			
HMA	Icon	x	x					x	x	x	x	x							x	x	x	x	x																			
Girder Erection Plan	Hamilton							x	x	x	x	x							x	x	x																					
<b>BIC BERGERABAM</b>																																										
Reinforcement Drawings	Gerdau	x	x																																							
Grout for Gaurdrail Posts, Bearing Pads & Girder Joints	Hamilton	x	x					x	x	x	x	x																														
Project Schedule - May Update	Hamilton	x	x					x	x	x	x	x																														
Landscaping	Green City	x	x					x	x	x	x	x																														
Bridge Edge Angle - Shop Drawings	Hamilton	x	x					x	x	x	x	x																														
Girder Shop Drawings	Concrete Tech							x	x	x	x	x							x	x	x	x	x																			
Gaurdrail & Transitions	Pacific Rim																		x	x	x	x	x																			
Girder Erection Plan	Hamilton																					x	x													x	x	x				
Joint Seal & Waterproofing	Jonnic																					x	x													x	x	x				
HMA	Icon																					x	x														x	x				
<b>CONSTRUCTION</b>																																										
<b>SITE OPERATIONS</b>																																										
Temporary Erosion Control Measures	Hamilton	x	x					x	x																																	
ADD: Invasive Plant Removal	MMCC	x	x																																							
Temporary Worker Access Installation / JUMP SPAN	Hamilton																					x																				
Install Construction Access / P&S BUILDING	MMCC																																									
<b>EXISTING STRUCTURE REMOVAL</b>																																										
Install Isolation System	Hamilton									x	x	x	x																													
Demolish Superstructure	Hamilton																																									
Remove Treated Timber Piling	Hamilton																																									
Remove Isolation System	Hamilton																																									
<b>EAST APPROACH (ABUTMENT 2)</b>																																										
Material Stockpile	Hamilton/MMCC	x																																								
Drive Sheet Pile	Hamilton									x	x	x																														
ADD: Boulder Removal, obstructing sheet pile	Hamilton									x																																
Drive Test Pile	Hamilton																					x																				
Drive 24" Pile	Hamilton																					x	x																			
Jump Span	Hamilton																																									
Material Loadout	MMCC																																									
Cap & Abutment Excavation	MMCC																																									
Streambed Sediment	MMCC																																									
Pile Cutoff & Rebar Holes	Hamilton																																									
FRPS Sheet Pile Cap	Hamilton/Gerdau																																									
FRPS Pier Cap	Hamilton/Gerdau																																									
Backfill & Stream Bed	MMCC																																									
FRPS Abutment Wall	Hamilton/Gerdau																																									



DESCRIPTION OF WORK	Sub / Hamilton	JULY																												AUGUST												Notes													
		Previous Week							Current Week							Forecast Week 1							Forecast Week 2							Forecast Week 3					Forecast Week 4																				
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		S	S											
<b>WEST APPROACH (ABUTMENT I)</b>		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12												
Drive Sheet Pile	Hamilton																x	x	x																																				
Drive Test Pile	Hamilton																			x																																			
Driver 24" Pile	Hamilton																						x	x																															
Cap & Abutment Excavation	MMCC																																																						
Pile Cutoff & Rebar Holes	Hamilton																																																						
Streambed Sediment	MMCC																																																						
FRPS Sheet Pile Cap	Hamilton/Gerdau																																																						
FRPS Pier Cap	Hamilton/Gerdau																																																						
FRPS Abutment Wall	Hamilton/Gerdau																																																						
<b>SUPERSTRUCTURE</b>																																																							
FPS Grout Pads	Hamilton																																																						
Install Bearing Pads	Hamilton																																																						