

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Gantt Chart													
								Mar 22, '26	Mar 29, '26	Apr 5, '26	Apr 12, '26	Apr 19, '26	Apr 26, '26	May 3, '26	May 10, '26	May 17, '26	May 24, '26	May 31, '26	Jun 7, '26	Jun 14, '26	
1		<b>Oakesdale Ave SW Pavement Preservation</b>	<b>49 days</b>	<b>Mon 3/23/26</b>	<b>Fri 5/29/26</b>			<b>Oakesdale Ave SW Pavement Preservation</b>													
2		Mobilization	1 day	Mon 3/23/26	Mon 3/23/26																
3		Erosion Control / Inlet Protection	2 days	Mon 3/23/26	Tue 3/24/26	2SS	ICON Materials (Construction)														
4		Survey (Ref. Exist. Pavement Markings, ADA Staking)	2 days	Mon 3/23/26	Tue 3/24/26	3SS	Northline Surveying														
5		Sawcutting	2 days	Wed 3/25/26	Thu 3/26/26	4															
6		Demolition	5 days	Fri 3/27/26	Thu 4/2/26	5	ICON Materials (Construction)														
7		Adjust / Replace Utility Lids	2 days	Wed 4/1/26	Thu 4/2/26	6SS+3 days	G&G														
8		Pour Concrete Curb Ramps	5 days	Fri 4/3/26	Thu 4/9/26	6,7	Tyee Concrete Const.														
9		Traffic Signal Mods	5 days	Fri 4/3/26	Thu 4/9/26	8SS	G&G														
10		Milling (Night Work)	5 days	Fri 4/10/26	Thu 4/16/26	8	A&H Roadwurx														
11		Clean Up Around Utilities (Night Work)	1 day	Fri 4/17/26	Fri 4/17/26	10	ICON Materials (Construction)														
12		Paving (Night Work)	4 days	Mon 4/20/26	Thu 4/23/26	11	ICON Materials (Paving)														
13		Survey (Striping / Ext. Curb Layout, ADA Feature As-Built)	2 days	Mon 4/27/26	Tue 4/28/26	12FS+1 day	Northline Surveying														
14		Extruded Curb	5 days	Wed 4/29/26	Tue 5/5/26	13	Specialized Pavement Markings														
15		Restoration	2 days	Wed 4/29/26	Thu 4/30/26	14SS	ICON Materials (Construction)														
16		Install Asphalt / Turf in Islands	2 days	Wed 5/6/26	Thu 5/7/26	14	ICON Materials (Construction)														
17		Install Aggs and HMA for Bike Ramps	2 days	Fri 5/8/26	Mon 5/11/26	16	ICON Materials (Construction)														
18		Pavement Markings (Night Work)	4 days	Tue 5/26/26	Fri 5/29/26	12FS+21 days	Specialized Pavement Markings														
19		Permanent Signs (Night Work)	4 days	Tue 5/26/26	Fri 5/29/26	18SS	Specialized Pavement Markings														

Project: 526300 Baseline Sched  
Date: Mon 2/9/26

Task		Project Summary		Manual Task		Start-only		Finish-only		Deadline	
Split		Inactive Task		Duration-only		External Tasks		Manual Progress			
Milestone		Inactive Milestone		Manual Summary Rollup		External Milestone					
Summary		Inactive Summary		Manual Summary							