

07.14.25 5-week Look-ahead
7/16/2025

Job#		5 WEEK LOOKAHEAD SCHEDULE														LEGEND																														
Contract #		BEGINNING: July 13, 2025														X Day		? Tentative		F/P Form/Pour		W Weather Delay																								
Project Name:		ENDING: August 16, 2025														N Night		M Material		PV Pave		Holiday/Non Working																								
LINE NO.	RESP	ACTIVITY	Past Week							Current Week							Look Ahead Week 1							Look Ahead Week 2							Look Ahead Week 3							Look Ahead Week 4								
			sun 7/6	mon 7/7	tue 7/8	wed 7/9	thu 7/10	fri 7/11	sat 7/12	sun 7/13	mon 7/14	tue 7/15	wed 7/16	thu 7/17	fri 7/18	sat 7/19	sun 7/20	mon 7/21	tue 7/22	wed 7/23	thu 7/24	fri 7/25	sat 7/26	sun 7/27	mon 7/28	tue 7/29	wed 7/30	thu 7/31	fri 8/1	sat 8/2	sun 8/3	mon 8/4	tue 8/5	wed 8/6	thu 8/7	fri 8/8	sat 8/9	sun 8/10	mon 8/11	tue 8/12	wed 8/13	thu 8/14	fri 8/15	sat 8/16		
88		Airport Way Intersection																																												
89	WCCI	Construct CIP Gateway Wall A at AMPM - pending RF1514																																												
90	WCCI	Construct CIP Gateway Wall B NE Corner Airport																																												
91	WCCI	Construct interior Ped Curb Island SE Corner Airport Way Signal																																												
92	WCCI	Construct sidewalk Island SE Corner Airport Way Signal																																												
93	WCCI	Construct Ped Curb Island NW Corner Airport Way Signal																																												
94	WCCI	Construct exterior traffic Curb Island NW Corner Airport Way Signal																																												
95	WCCI	Construct sidewalk Island NW Corner Airport Way Signal																																												
96	WCCI	Pour decorative sidewalk at Airport Way radii																																												
97	Pivetta	Prep T-cuts in Airport Way intersection																																												
98	ICON	Pave T-cuts in Airport Way intersection																																												
99																																														
100		SIGNALS																																												
101		S 2nd St Signal																																												
102	PSE	De-Energize Old Service at S 2nd St												X																																
103	GGE	Remove Old Service at S 2nd St											X																																	
104	GGE	Install 2nd St west mast arm and remove ex signal pole																X																												
105																																														
106		S 3rd St Signal																																												
107	GGE	Build S 3rd St Signal			X																																									
108	GGE	Inspect Signal			X																																									
109	GGE	S 3rd St Signal Turn On																																												
110	PSE	De-Energize Old Service at S 3rd St												X																										</						