Job#		5 WEEK LOOKAHEAD SCHEDUI	LE															LEGEN											
Contract Project N	Contract # BEGINNING: Oct 26, 2025 Project Name: ENDING: Nov 29, 2025																		N	X Day ? Tenative N Night M Material				Form/Po Pave	ur	Weather Delay Holiday/Non Working			
LINE NO.	RESP	ACTIVITY	sun		tue	ast Wee		Sat	Sun	T	Current We tue wed			sun mor	_	Ahead Week 1	4-: ////de/	W///////	Look Ahead V		. 7/1/1/		Look Ahead V		L: //////	sum mon		nead Week 4	6-: (///////
LINE NO	KESF			10/20				sat 10/25	sun 10/26	mon 10/27	tue wed 10/28 10/29	10/30 10/31	581 1 11/1	330 mor 13/2 11/3	1 tue	11/5 11/6	11/7 33/8	33/9 11/10	tue wed	11/13 11/	14 11/1	sun mon 11/16 11/17	11/18 11/19	9 11/20	πι sat 11/21 13//22	308 mon 33/23 11/2	tue 1 11/25	wed thu 11/26 11/27	11/28 11/29
2		TRAFFIC CONTROL / ROAD CLOSURES / MISC  Physical Completion/Working Days Remaining - ~12/18/2025		48	47	46	45 44			43	42 41	40 39		38	37	36 35	34	33	32 31	30 2	9	28	27 26	25	24	23	22	21	
3	Pivetta	Sitewide Utility Locates 10/07/25 - 11/16/25																refres	h										
5	Pivetta	Road Closures NW 3rd Pl Road Closure																											
7	Pivetta	Nelson PI NW Road Closure																											
9	Pivetta Pivetta	Tobin St Road Closure Victoria St Road Closure																											
10 11	Pivetta	Hayes PI Road Closure																										$\rightarrow$	
12	WCCI/Pivetta	ROADWAY Curb and Gutter Repairs																											
14	Pivetta	Jack and Raise Utilities					x x			X	x x			X		х х		х	х х	х									
16	Pivetta SPM	HMA Cure period (2-3 wks for thermo and MMA) Install thermoplastic crosswalks, stop bars, arrows, etc (2 week cure)	739	- 11	12	13	14 15	16	2.9	18	19 20	21 22	123	29 25 N		N N													
17 18		Install MMA striping (3 week cure) Install dual faced sloped mountable curb																N	N N	N N									
19 20		Rainier Ave Median - S 3rd St to NW 3rd Pl																											
21	Pivetta Pivetta	Sawcut/demo/excavate bioretention planters at 3rd and Victoria Procure underdrain pipe (per RAM150.2)				ordered				х	х х	м																	
23	Pivetta	Install bioretention planter underdrain at Victoria				Jideled								х															
24 25	GGE	Procure extra PPB for Victoria HAWK Signal (used at Airport NE Corner) Install PPB at Victoria HAWK Signal Median									ordered								M?									_	
26 27	WCCI	Install Sidewalk at Victoria HAWK Signal Median Install curb openings (prior to extruded curb)																										$\rightarrow$	
28 29	Coria	Install bioretention planter landscaping Install median extruded curb (include bullnose south of 3rd St)														X	X	X	X X										
30	Pivetta	Install river rock treament in islands														Ĺ	-		X X	x >									
31 32		Rainier Ave Edges - S 3rd St to Airport Way																											
33 34	WCCI WCCI	Pour concrete pads and ped curbs south of Airport Way Install CIP Wall North Wendys Driveway																										$\rightarrow$	
35 36	WCCI	Install sidewalk(s) and concrete stairs to North Wendys Driveway  Pour sidewalk to Autozone and McDonalds										p?																	
37	WCCI	Pour sidewalk to Royal Orchid				x						P?																	
39		Sawcut/sandblast/stain decorative sidewalks at S 3rd St				х						P?																	
40	KC Metro WCCI	Install KC Metro Bus Shelter and Sign (by KC Metro)  Remob and pour sidewalk patch Taco Time (after PSE TUT adjusted)		?	?	?	? ?																						
42 43	WCCI	Remob and pour sidewalk patch Valvoline (after PSE handhole adjusted)		?	?	?	? ?																						
44		Rainier Ave Edges - Airport Way to NW 3rd Pl																											
	Pivetta/WCCI											F/P?																	
47	WCCI Pivetta	Sawcut/sandblast/stain decorative sidewalks at Airport Way  Demob Airport Laydown Yard																x	хх	x >								$\rightarrow$	
49	WCCI WCCI	Pour sidewalk ramp east side of NW 3rd PI HAWK crossing Pour Concrete Driveways at North Yard																F	P P										
51	ICON	Restoration paving north yard																		P	v v								
53	ICON	Pave Shared Use Path at north yard (includes repair area)																		, P	v ////////////////////////////////////								
54 55	Pivetta/WCCI	Driveway Pavement Replacement Restoration  Demo/Grade/Pour South Lake Euro Concrete Driveway		F			F/P? F/P?																						
56	Pivetta Pivetta/WCCI	Procure Autozone Oil Separator Cover (pending Subm239 RAM148)								01	rdered					М													
58	ICON	Icon Pave Driveways				PV	PV PV																						
59 60	ICON	Pave McDonalds, Watson, Valv South, Burk North, SPU Pave Safeway, Buddys 3rd Corner (2 Driveways), Walgreens, Autozone N		PV	PV																								
61 62		Pave Gerber Collision, Matthewson, 1/2 Tommys Café, West Wind Motel Install sidewalk to Royal Orchid				PV						F/P?																	
63 64		Pave 1/2 Brown Bear, Buddys Corner, 1/2 Tommy's Café, Wendys S Pave Wendys North					PV																						
65	ICON	Pave North 1/2 Brown Bear Pave Airport Yard x2 + Shared Use Path																											
67	ICON	Pave Midas (pending TCE)																											
68 69	SPM	Parking lot striping Install extruded curbs on edge of driveways										х х						X P	X X	PF	· ////							$\rightarrow$	
70 71	SPM	Install wheel stops in parking lots																		х >									
72	Pivetta	UNDERGROUND and UTILTIES					x x																						
74		Complete Air Vac assemblies					^ ^																						
76	Pivetta Pivetta	Storm and sewer finish mudding Storm and sewer final cleaning																X	хх	X )		х	x x	х	х			_	
77 78	Insituform	CIPP Sewer Lining - Design Submittal - Submit/Review																											
79	Insituform	CIPP Sewer Lining - Material Procurement		х	х	х	х х			х	х х	х х																	
80 81	Insituform	CIPP Sewer Lining - pending submittal/material - Apx 1-2 week for lining													х	x x	х	х										$\rightarrow$	
82 83	City of Rentor	LANDSCAPING Submittal Review (need submittals)		х	х	х	х х			х	x x	хх																	
84	Coria Coria	Install Irrigation System (2-3 wks) Install Soil, Amendments and Mulch (1-2 wks)		х	х	х	X X			х	X X	X X		х	-	x x	x	<b>.</b>	x x									$\Rightarrow$	
86	Coria	Planting (1-2 wks)										^ ^			X	X X	x	x	x x	x >								$\Rightarrow \Rightarrow$	
88	Coria Coria	Install Root Barrier (2-3 days) Seeding (1-2 days)																×	хх										
89	Contech Pivetta	Filterra Unit Plant Submittal/Procurement Filterra Activation checklist completion (includes irrigation)			$\vdash$	-						X							1					+			+	+	
91	Contech	Activate Filterra Units (*2 wks after checklist)																		x >	( )///							=	
92			V//////	28	1 1	Į.	1				- 1	1 1	V/////////	V/////////////////////////////////////	-1	1 1	1 V///////	0.0000000000000000000000000000000000000	1 1	1 1	V//////		1 1	1 1	V//////	NIIIIII)	1 1	1 1	

Job#		5 WEEK LOOKAHEAD SCHEDUL	F																	IEG	END									
Contract		BEGINNING: Oct 26, 202																		_	Day		Tenative		/P Form	/Pour	W Wor	thor Dolay		
Project Name:		ENDING: Nov 29, 202													, N			1 Material		PV Pave	roui	W Weather Delay Holiday/Non Working								
riojectiv	Froject Name.				D=-	t Week	т —		Current W	- al-				Lank A	h = = = 1 14/=	rali 1		Look Ahead Week 2				iviateriai		Look Ahead Week 3			Look Ahead Week 4			
				24			меек			current w	eek	7/	,,,,,,,,,	//////A	LUUK A	Look Ahead Week 1		V///////	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	LOOK Affeat	I Week 2	7777	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					_		
LINE NO.	RESP	ACTIVITY	300	mon	tue v	ved thu fi	i (581)	sun	mon	tue wed	thu	fri	sat	sun mon	tue	wed	thu	fri sat	sun mon	tue we	d thu	fri 🎉	t /sun/ m	on tue v	ved thu	fri	/\$665/ mo	n tue	wed thu	fri sat
			10/13	10/20	10/21 10	0/22 10/23 10/	24 10/25	10/20	10/27	10/28 10/29	10/30	10/31	12/1	11/3	11/4	11/5	11/6	11/7 22/8	11/10	11/11 11/	12 11/1	11/14 33	15 11/16 11/	17 11/18 11	1/19 11/2	0 11/21 33/	2 13/23 11/	11/25	11/26 11/27	11/28 11/29
93		FINISHES - WALLS/HANDRAILS/FENCE/ETC							7																					
94	Pivetta	Shorten chain link fences at NE corner prop at S 3rd St																												
95	Pivetta	Install post and finish cable fence NE corner prop at S 3rd St																												
96	Pivetta	Reinstall fence at Koda Motors									х	x																		
97	NIPR	Procure pedestrian railing for Wall 1																												
98	Pivetta	Install pedestrian railing at Wall 1 (Walgreens)																												
99	Pivetta	Install pedestrian railing at Wall 2-4 (pending RFI 606)																												
100	Pivetta	Procure anti graffiti coating, skate deterrents and sheaths																												
101	Pivetta	Install gateway walls anti graffiti coating, skate deterrents and sheaths							<b>7</b>		ΙТ						,				1									
102	Pivetta	Procure switchback ramps hand rail																												
103	Pivetta	Install switchback ramp hand rail																												
104									<b>%</b>										\$/////\d											
105	HD Fowler	Procure bollards									order					М														
106	Pivetta	Install bollards																												
107	Pivetta	Procure permanent signage (pending SUBM 225 Rev 1: RAM139.1)										M?																		
108	Pivetta	Install permanent signage																	X	x x	X	X								
109	Victor Stanley	Procure Waste Receptacles (ETA 5-7 week from 9/30)														M?														
110	Pivetta	Install 5EA Waste Receptacles at S 3rd St and Airport Way							<b>%</b>							x			\$/////\d											
111																														
112		REPAIRS & 3RD PARTY DAMAGE							//																					
	GGE	Repair ped light fixture P32 at McDonalds (knocked off light pole)																												
114	WCCI/Pivetta	Low concrete breaks repairs sitewide (need repair plan)							<b>%</b>																					
115	WCCI	Misc Curb repairs sitewide (pending RFI607)																												
116	WCCI	Repair Mathewson driveway (need repair plan)							<b>%</b>																					
117	WCCI	Repair driveways at S 3rd St laydown yard																												
118									<b>%</b>																					
119		3rd Party Damage Repairs																												
120	WCCI	Repair sidewalk adjacent to driveway east 2nd to Tobin (3PD)							<b>%</b>																					
	WCCI	Repair driveway at Midas and SPU (3PD)																												
	WCCI	Repair cracked sidewalk at driveways West Wind + Valvoline (3PD) (RFI609)							<b>%</b>																					
123												- //																		
124		FRANCHISE UTILITY WORK							//																					
125		Lumen																				1///								
126	Lumen	Adjust to Grade Vault Lid at Harolds (RFI 516) and Bury Cable				1			<b>//</b>	Impact																				
127	Lumen	Jack and Raise Vault Manhole on S 3rd St afer overlay (RFI270) Paved Over				X			Ø	Impact									*//////											
128																														
129		PSE																												
130	PSE	Adjust TUT vault to grade at Taco Time								Impact																				
131	PSE	Adjust 2EA transformers to grade at NE corner of 2nd and West Wind Motel							Ø	Impact		- //							*//////											
1				21 I					7/A	1	1 1	1//			1 1					1	- 1	1 ////		1 1	- 1			- 1	1 1 1	