

ACTIVE CONSTRUCTION INC. (ACI) 25-050
 CAG-25-290 Maplewood Sidewalk Removal - City of Renton

DATE		5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23
AGENT	DESCRIPTION	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
ACI	PROJECT MEETINGS						X							X							X		
ACI	SAFETY MEETINGS			START OF SHIFT							START OF SHIFT							START OF SHIFT					
Site Work																							
ACI	Maintain Road Closure			X	X	X	X				X	X	X	X				X	X	X	X		
ACI	Regrade Driveways & Sidewalk			X		X																	
Wilson Concrete	Form & Pour Sidewalk Extension						X																
ACI	Planter Grading			X		X	X																
ACI	Fine Grade Roadway					X	X				X	X	X										
Lakeridge Paving	Pave Roadway													X									
ACI	Prep Crossings			X																			
Wilson Concrete	Pour Crosswalks				X																		
ACI	Jack & Raise Utilities																	X	X				
ACI	Install Permanite Signage																			X	X		
ACI	Install Topsoil										X	X	X	X				X	X	X	X		

NOTE- All activities are weather pending

4-10's working schedule

ACTIVITIES DESIGNATED IN RED ARE TBD