Job# 2022-148
Contract # CAG-22-163
Project Name: Rainier Ave S - Phase 4

5 WEEK LOOKAHEAD SCHEDULE
BEGINNING: April 15, 2024
ENDING: May 18, 2024

LEGEND
X Day | ? Tenative | W Weather Delay
N Night | M Material

LINE NO.	RESP	TC REQ.	TESTING /INSP.	ACTIVITY	Past Week							Current Week							Look Ahead Week 1							Look Ahead Week 2							Look Ahead Week 3							Look Ahead Week 4						
					sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
					4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18
1				**MOBILIZATION**																																										
2	Utilities			Sitewide Utility Locate Refresh - Effective 4/1/24 - 5/11/24																																										
3																																														
4				**ROAD CLOSURES / TRAFFIC CONTROL**																																										
5																																														
6				**SITE PREP**																																										
7	Golden Gate			Disconnect power at old sign pole at NE Sunset/Rainier corner lot																																										
8																																														
9				**UTILITY CONVERSIONS**																																										
10	Lumen, Comcast, PSE			60 Working Day Utility Conversion Window - 4/1/24 to ~6/21/24		55	54	53	52	51			50	49	48	47	46			45	44	43	42	41			40	39	38	37	36			35	34	33	32	31			30	29	28	27	26	
11	Pivetta?			Ex JUT Removal (in 60 WD conversion window) - pending CO 24											pending CO																															
12																																														
13				**Lumen**																																										
14	Lumen			Lumen Utility Conversion - Target Mid June Completion		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
15	Lumen			Install CL17 handhole (RFI258)																																										
16	Lumen			Remove and Replace CL22 (NW 3rd Pl, RFI189)																																										
17	Lumen			Replace Vault CL09 lid with Non-Skid - After regrade work in Stg 2																																										
18	Lumen			Install CL12 frame and cover (need from Lumen)																																										
19	Lumen			Pick up Extra JUT Conduits and 467-TA vault																																										
20	Lumen			Relocate Ex Telephone Vault at S 3rd St (RFI270)																																										
21																																														
22				**Comcast**																																										
23	Comcast			Comcast Utility Conversion - Target 5/10/24 Completion		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X								
24	Comcast			Pick up Extra JUT Conduits					X																																					
25																																														
26				**PSE Power**																																										
27	PSE Power			PSE Power Utility Conversion - Target 4/26/24 Completion		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X																							
28	Renton			Change Order 21 - Connection to Ex Power Services											Pending																															
29	Golden Gate			Procure PSE Power Service Connection Materials (RAM094/096)											Procurement																															
30	Golden Gate			PSE Power Service Connections Prep		X	X		X				X	X	X	X																														
31	Golden Gate			Big Island/Gene Meyer Service Connection Prep		X	X	X																																						
32	Golden Gate			2nd St Signal Service Connection Prep			X																																							
33	Golden Gate			Airport Signal Connection Prep/Investigation				X																																						
34	Golden Gate			Wendys Service Connection Prep				X																																						
35	Golden Gate			Billboard and COVID building Service Connection Prep					X																																					
36	Golden Gate/PSE			Wendys Service Connection Prep - WENDYS SHUTDOWN NIGHT 1										N																																
37	Golden Gate/PSE			Taco Time Service Connection Prep - TACO TIME SHUTDOWN NIGHT 1												N																														
38	Golden Gate/PSE			Big Island/Gene Meyer Service Connection										X																																
39	Golden Gate/PSE			2nd St Signal Service Connection										X																																
40	Golden Gate/PSE			South Lake Eurp Service Connection										X																																
41	Golden Gate/PSE			Wendys Service Connection - WENDYS SHUTDOWN NIGHT 2																?																										
42	Golden Gate/PSE			Taco Time Service Connection - TACO TIME SHUTDOWN NIGHT 2																?																										
43	PSE Power			PSE Power Service Connections									X	X	X	X	X			X	X	X	X	X																							
44	PSE Power			Adjust J05 to grade with custom riser				X																																						
45	PSE Power			Replace Ex Vault V11 lid																																										
46	PSE Power			Pick up Extra JUT Conduits																																										
47																																														
48				**ILLUMINATION & SIGNALIZATION**																																										
49	Golden Gate			Pole procurement (WSDOT stamped) ETA April											Ongoing																															
50	Pivetta			Signal pole base potholing		X																																								
51	Golden Gate			Install CMP for luminaire/signal bases north of 2nd																																										
52	Versatile/ Goldengate			Versatile Signal Base Drilling - pending conflicts RFI 285, 286 & 289																														X	X	X	X	X								
53																																														
54				**WATERMAIN**																																										
55				**Water Main Clean Up**																																										
56	Pivetta			Hydrant at Walgreens (STA 16+54) - Ex Sewer Conflict (RFI078)																																										
57	Pivetta			Hydrant (Reinstall) at NE corner S 2nd St- Ex JUT Conflict (RFI139)																																										
58	Pivetta			8" Blow Off at Gene Meyer (STA 20+25) - Ex JUT/Storm Conflict (RFI176)																																										
59	Pivetta			Hydrant at Autozone (STA 21+73) - Ex JUT Conflict																																										
60	Pivetta			Hydrant at Watson Security (STA 24+24) - Ex JUT Conflict																																										
61	Pivetta			Hydrant at Tommy's Café (STA 26+30.4) - shorten run after stg 1 chan																																										
62	Pivetta			Hydrant at Mathewsons (STA 36+15) - Ex JUT Conflict																																										
63	Pivetta			Remove/Plug Temp Blow Off Standpipes at Hayes, Renton/NW 3rd (RFI283)																																										
64	Renton Water Dept			Install 4 EA Water Services at S 3rd St - Renton Water Dept (RFI 141)																																										
65																																														
66				**SEWER LINE**																																										
67	HD Fowler			Sewer/Storm Castings return to site with WSDOT stamp - pending letter to WSDOT											Pending																															
68	Pivetta			Sewer Potholes - 2EA near NW 3rd Pl																																										
69	Renton			L028 - PCO-032 FD-49 C900 Material Change - Response/Resolution																																										
70	Renton			L035 - PCO033 Sewer Bypass (sent 1/30/24) - Response/Resolution											response requested																															
71	Pivetta			Sewer bypass procurement - 2 weeks																																										
72																																														
73				**Sewer Day Work - 2-3 wks**																																										
78				**Sewer Night Work - 9 wks**																																										
87				**CIPP Sewer Lining**																																										
91																																														
92				**STORM LINE**																																										
93	Shope			Type 2 CB delivery per RAM093/095										processing RAM093/095																																
94	HD Fowler			Storm Pipe Procurement - CL 50 ductile remains																																										