Job# 2022-148 — **5 WEEK LOOKAHEAD SCHEDULE**
Contract # CAG-22-163 — **BEGINNING:** April 22, 2024
Project Name: Rainier Ave S - Phase 4 — **ENDING:** May 25, 2024

LEGEND
X Day | ? Tenative | W Weather Delay
N Night | M Material

LINE NO.	RESP	TC REQ.	TESTING /INSP.	ACTIVITY	Past Week							Current Week							Look Ahead Week 1							Look Ahead Week 2							Look Ahead Week 3							Look Ahead Week 4						
					sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
					4/14	4/15	4/16	4/17	4/18	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25
1				**MOBILIZATION**																																											
2	Utilities			Sitewide Utility Locate Refresh - Effective 4/1/24 - 5/11/24																																											
3																																														
4				**ROAD CLOSURES / TRAFFIC CONTROL**																																											
5																																														
6				**UTILITY CONVERSIONS**																																												
7	Lumen, Comcast, PSE			60 Working Day Utility Conversion Window - 4/1/24 to ~6/21/24		50	49	48	47	46			45	44	43	42	41			40	39	38	37	36			35	34	33	32	31			30	29	28	27	26			25	24	23	22	21	
8	Pivetta?			Ex JUT Removal (in 60 WD conversion window) - pending CO 24											pending CO																																
9																																														
10				**Comcast**																																										
11	Comcast			Comcast Utility Conversion - Target 5/10/24 Completion		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X															
12																																														
13				**Lumen**																																										
14	Lumen			Lumen Utility Conversion - Target Mid June Completion		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
15	Lumen			Install CL17 handhole (RFI258)																																											
16	Lumen			Remove and Replace CL22 (NW 3rd Pl, RFI189)																																											
17	Lumen			Install CL12 frame and cover (need from Lumen)																																											
18	Lumen			Replace Vault CL09 lid with Non-Skid - After regrade work in Stg 2																																											
19	Lumen			Relocate Ex Telephone Vault at S 3rd St (RFI270)																																											
20	Lumen			Pick up Extra JUT Conduits and 467-TA vault by 5 /2/24																			X																								
21																																														
22				**PSE Power**																																										
23	PSE Power			PSE Power Utility Conversion - Target 4/26/24 Completion		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X																							
24	Renton			Change Order 21 - Connection to Ex Power Services				Pending																																							
25	Golden Gate/PSE			Big Island/Gene Meyer Service Connection			X																																							
26	Golden Gate/PSE			2nd St Signal Service Connection			X																																							
27	Golden Gate/PSE			South Lake Euro Service Connection			X																																							
28	Golden Gate/PSE			Wendys Service Connection - Wendys Shutdown Night 1 of 1			N																																							
29	Golden Gate/PSE			Taco Time Service Connection - Taco Time Shutdown Night 1 of 1					N																																					
30	Golden Gate/PSE			Watson Security & Brown Bear Service Connections Prep (added 4/22/24)			X	X	X																																				
31	Golden Gate/PSE			Watson Security & Brown Bear Service Connections (Night shift)									? Pending PSE																																	
32	Golden Gate/PSE			Safeway Sign and Hertz lot Service Connection (pending TUT install)									? Pending PSE																																	
33	PSE Power			Replace Ex Vault V11 lid																																										
34	PSE Power			Pick up Extra JUT Conduits by 5/2/24																			X																							
35																																														
36				**ILLUMINATION & SIGNALIZATION**																																												
37	Versatile/ Goldengate			Versatile Signal Base Drilling - pending conflicts RFI 285(+pothole) & 289																								X	X	X	X	X															
38	Pivetta			Airport Signal Pole 1 base potholing																		X																								
39	Golden Gate			Install CMP for luminaire/signal bases north of 2nd																																										
40																																														
41				**WATERMAIN**																																										
42				**Water Main Clean Up**																																										
43	Pivetta			Hydrant at Walgreens (STA 16+54) - Ex Sewer Conflict (RFI078)																																										
44	Pivetta			Hydrant (Reinstall) at NE corner S 2nd St- Ex JUT Conflict (RFI139)																																										
45	Pivetta			8" Blow Off at Gene Meyer (STA 20+25) - Ex JUT/Storm Conflict (RFI176)																																										
46	Pivetta			Hydrant at Autozone (STA 21+73) - Ex JUT Conflict																																										
47	Pivetta			Hydrant at Watson Security (STA 24+24) - Ex JUT Conflict																																										
48	Pivetta			Hydrant at Tommy's Café (STA 26+30.4) - shorten run after stg 1 chan																																									
49	Pivetta			Hydrant at Mathewsons (STA 36+15) - Ex JUT Conflict																																									
50	Pivetta			Remove/Plug Temp Blow Off Standpipes at Hayes, Renton/NW 3rd (RFI283)																																									
51	Renton Water Dept			Install 4 EA Water Services at S 3rd St - Renton Water Dept (RFI 141)																																									
52																																														
53				**SEWER LINE**																																										
54	HD Fowler			Sewer/Storm Castings return to site with WSDOT stamp - pending letter to WSDOT											Pending																															
55	Pivetta			Sewer Potholes - 2EA near NW 3rd Pl																																										
56	Renton			L028 - PCO-032 FD-49 C900 Material Change - Response/Resolution																																										
57	Renton			L035 - PCO033 Sewer Bypass (sent 1/30/24) - Response/Resolution											response requested																															
58	Pivetta			Sewer bypass procurement - 2 weeks																																										
59																																														
60				**Sewer Day Work - 2-3 wks**																																											
65				**Sewer Night Work - 9 wks**																																											
74				**CIPP Sewer Lining**																																										
78																																														
79				**STORM LINE**																																										
80	Shope			Remaining Type 2 CB procurement - pending RFI 287, 289, 292											pending																															