Job# | **5 WEEK LOOKAHEAD SCHEDULE**
Contract # | **BEGINNING:** Sept 14, 2025
Project Name: | **ENDING:** Oct 18, 2025

LEGEND

X	Day	?	Tenative	F/P	Form/Pour	W	Weather Delay
N	Night	M	Material	PV	Pave		Holiday/Non Working

LINE NO.	RESP	ACTIVITY	Past Week							Current Week							Look Ahead Week 1							Look Ahead Week 2							Look Ahead Week 3							Look Ahead Week 4						
			sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
			9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18
1		**TRAFFIC CONTROL / ROAD CLOSURES / MISC**																																										
2	Pivetta	Sitewide Utility Locates 8/30/25 - 10/11/25																									refresh																	
3																																												
4		**Long Term Lane Closures**																																										
5	Pivetta	Stg 4 Mod - Rainier One Lane 2nd-Airport on east side - TCP S4.0		X	X	X	X	X	X		X	X	X	X	X	X	X																											
6	Pivetta	Stg 3 Temp Channelization Median Workzone																X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	Y							
7																																												
8		**Road Closures**																																										
9	Pivetta	2nd St Road Closure (KCM Approved)																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
10	Pivetta	Tobin St Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
11	Pivetta	Airport Way Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
12	Pivetta	Victoria St Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
13	Pivetta	Hayes Pl Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
14	Pivetta	Renton Ave Ext Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
15	Pivetta	Nelson Pl NW Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
16	Pivetta	NW 3rd Pl Road Closure																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
17	Pivetta	Business Driveway Closures for paving																N	N	N	N				N	N	N	N				N	N	N	N				N/PV?	N/PV?	N/PV?	N/PV?		
18																																												
19		**ROADWAY, GRADING & DEMO**																																										
20	Becker	Asphalt planing (before overlay)		N														N/PV																										
21	Pivetta	Prep/Pave T-cuts at Airport Way and Tobin		N/PV	N/PV	N/PV																																						
22	Pivetta	Prep/Pave T-cuts at 3rd St intersection					N/PV																																					
23	Pivetta	CCTV Remaining Storms Runs						X																																				
24	WCCI/Pivetta	Curb and Gutter Repairs											X	X																														
25	Pivetta	Place No Park signage for paving (on 3rd St and for 2nd St bus detour)												X	X																													
26	ICON	HMA Prelevel and Final FRAC HMA Overlay																N/PV	N/PV	N/PV	N/PV				N/PV	N/PV	N/PV	N/PV				N/PV	N/PV	N/PV	N/PV				N/PV?	N/PV?	N/PV?	N/PV?		
27	Pivetta	Jack and Raise Utilities																							X/N	X/N	X/N	X/N				X/N	X/N	X/N	X/N									
28	Pivetta	HMA Cure period (2 wks)																																		X	X	X	X	X	X	X	X	X
29	SPM	Install RPMs (no HMA cure)																																					N	N				
30	SPM	Install thermoplastic sidewalks, arrows, etc (2 week cure)																																										
31	SPM	Install dual faced sloped mountable curb																																										
32																																												
33		**SPU Concrete Panel Repairs**																																										
34	WCCI	F/P/C/S East Panels	C	S																																								
35	Pivetta	Pave patches over transition panels		N/PV																																								
36	Golden Gate	Remove temp signal and center Rainier temp channelization			X																																							
37																																												
38		**Rainier Ave Median - S 3rd St to NW 3rd Pl**																																										
39	Pivetta	Implement Stg 3 Median Workzone																																					X					
40	Pivetta	Sawcut/demo/excavate bioretention planters at 3rd and Victoria																																					X	X	X			
41	Pivetta	Install bioretention planter underdrain at Victoria																																						X				
42	GGE	Procure extra PPB for Victoria HAWK Signal (used at Airport NE Corner)																																						M				
43	GGE	Install PPB at Victoria HAWK Signal Median																																						X				
44	WCCI	Install Sidewalk at Victoria HAWK Signal Median																																						F	P	X		
45	Coria	Install Bioretention planters landscaping																																								X	X	
46	Pivetta	Install median extruded curb (include bullnose south of 3rd St)																																										
47	Pivetta	Install River rock treament in islands																																										
48																																												
49		**S 3rd St to Airport Way**																																										
50	WCCI	Pour decorative sidewalk at S 3rd St SE radius			F	F/P	F/P	P																																				
51	WCCI	Pour decorative sidewalk at S 3rd St NE radius									F	F/P	P																															
52	WCCI	Sawcut/sandblast/stain decorative sidewalks at S 3rd St																																										
53	WCCI	Pour concrete pads south of Airport Way																F/P	F/P	F/P	F/P	F/P																						
54	WCCI	Install sidewalk(s) and concrete stairs to Wendys																																										
55	HD Fowler	Delivery of Tree Grates (7-10 wks)																								M																		
56	Pivetta/WCCI	Install 3EA Tree grates at Tommy's café																																										
57	WCCI	Install sidewalk to McDonalds																																										
58	WCCI	Install sidewalk to Autozone																																										
59	WCCI	Remob and pour sidewalk patch Taco Time (after PSE TUT adjusted)																																										
60	WCCI	Remob and pour sidewalk patch Valvoline (after PSE handhole adjusted)																																										
61																																												
62		**Airport Way to NW 3rd Pl**																																										
63	WCCI	Construct Traffic Island NW Corner Airport Way - curb and sidewalk				F	F/P	F/P						F/P																														
64	WCCI	Pour decorative sidewalk at Airport Way SW corner			F	F/P	F/P	P																																				
65	WCCI	Pour decorative sidewalk at Airport Way SE corner									F	F/P	P																															
66	WCCI	Construct CIP Gateway Wall A at NW Corner Airport Way												F	F/P																													
67	WCCI	Construct CIP Gateway Wall B NE Corner Airport Way												F	F/P																													
68	GGE	Install Added PPB NW Corner Airport Way (FD 100)												X																														
69	WCCI	Pour decorative sidewalk at Airport Way NE corner											F	F	F			F/P	F/P																									
70	WCCI	Pour decorative sidewalk at Airport Way NW corner											F	F	F			F/P	F/P																									
71	WCCI	Sawcut/sandblast/stain decorative sidewalks at Airport Way																																										
72	WCCI	Install Curb&Gutter south side of AMPM Driveway																F/P																										
73	WCCI	Pour concrete pads north of Airport Way																F/P	F/P	F/P	F/P	F/P																						
74	Pivetta/WCCI	Construct Switchback Ramps																							F	F	F/P	F/P	F/P															
75	WCCI	Install sidewalk to Banner Bank																																										
76	WCCI	Pour concrete driveways at north yard																																										
77	WCCI	Pour sidewalk ramp east side of NW 3rd Pl HAWK crossing																																										
78	ICON	Pave Shared Use Path at north yard (includes repair area)																																										
79																																												
80		**Driveway Pave Backs**																																										
81	Pivetta/WCCI	Demo/Grade/Pour South Lake Euro Concrete Driveway																																										
82	Pivetta/WCCI	Demo/Grade/Pour Autozone Concrete Driveway (pending RFI 571)																																										
83	ICON	Pave Safeway, Buddys Corner, Wendys, TacoTime																																										
84	ICON	Pave Walgreens, Midas, SPU																																										
85	ICON	Pave Big Island Poke, Gene Meyer, SLE, Watson Security																																										
86	ICON	Pave Brown Bear, McDonalds																																										
87	ICON	Pave Arco, Renton Laundry, Matthewson x2																																										
88	ICON	Pave Koda Motors, Gerber Collision																																										

Job# | **5 WEEK LOOKAHEAD SCHEDULE**
Contract # | **BEGINNING:** Sept 14, 2025
Project Name: | **ENDING:** Oct 18, 2025

LEGEND

X	Day	**?**	Tenative	**F/P**	Form/Pour	**W**	Weather Delay
N	Night	**M**	Material	**PV**	Pave		Holiday/Non Working

LINE NO.	RESP	ACTIVITY	Past Week							Current Week							Look Ahead Week 1							Look Ahead Week 2							Look Ahead Week 3							Look Ahead Week 4						
			sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
			9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18
89	ICON	Pave Vet, Gravity, Harolds, West Wind, Royal Orchid, Valvoline																																										
90	ICON	Pave Burkheimer x3, Airport Yard x2																																										
91	Pivetta	Install extruded curb on edge of driveways																																										
92																																												
93		**STORM & SANITARY SEWER**																																										
94																																												
95		**CIPP SEWER LINING**																																										
96	Insituform	CIPP Sewer Lining - Design Submittal - Submit/Review																																										
97	Insituform	CIPP Sewer Lining - Material Procurement - Apx 3 weeks																																										
98	Insituform	CIPP Sewer Lining - pending submittal/material - Apx 1-2 week for lining																																										
99																																												
100		**LANDSCAPING**																																										
101	City of Renton	Submittal Review (need submittals)		**delayed**							**delayed**							**X**	**X**	**X**	**X**	**X**			**X**	**X**																		
102	Pivetta	Planter and landscaping excavation and subgrading																**X**	**X**	**X**	**X**	**X**			**X**	**X**																		
103	Coria	Install Irrigation System (2-3 wks)																							**X**	**X**	**X**	**X**	**X**			**X**	**X**	**X**	**X**	**X**			**X**	**X**	**X**	**X**	**X**	
104	Coria	Install Soil, Amendments and Mulch (1-2 wks)																																					**X**	**X**	**X**	**X**	**X**	
105	Coria	Planting (1-2 wks)																																										
106	Coria	Install Root Barrier (2-3 days)																																										
107	Coria	Seeding (1-2 days)																																										
108																																												
109		**FINISHES - WALLS/HANDRAILS/FENCE/ETC**																																										
110	Pivetta	Reinstall handrail at Starbucks				**X**																																						
111	Pivetta	Shorten chain link fences at NE corner prop at S 3rd St																																										
112	Pivetta	Install post and finish cable fence NE corner prop at S 3rd St																																										
113	Pivetta	Reinstall fence at Koda Motors																																										
114	WCCI	Install handrail at Walgreens block wall																																										
115	Pivetta	Install pedestrian hand railing - walls and switchback ramps																																										
116	Pivetta	Install skate deterrents on gateway walls																																										
117	Pivetta	Install decorative wall sheaths/cutouts																																										
118	Pivetta	Install bollards																																										
119	Pivetta	Install 5EA Waste Receptacles at S 3rd St and Airport Way																																										
120	GGE	Install Illluminaiton pole base covers																																										
121	GGE	Unwrap Illumination and Signal Poles																																										
122	Pivetta	Install permanent signage																																										
123																																												
124		**REPAIRS & 3RD PARTY DAMAGE**																																										
125	WCCI	Repair Mathewson driveway																																										
126	WCCI	Repair sidewalk adjacent to driveway east 2nd to Tobin (3PD)																																										
127	Pivetta	Remove traffic curb at Airport SE island (~20') (3PD)			**N**																																							
128	WCCI	Repour traffic curb at Airport SE island (~20') (3PD)											**P**																															
129																																												
130		**MISCELLANEOUS**																																										
131	Pivetta	Place spalls at Walgreens pond									**X**																																	
132	Pivetta	Install side sewer cleanout castings with concrete pad											**X**		**P**																													
133	Pivetta	Adjust meter boxes to grade - Watson, Victoria																																										
134	WCCI	Pour ped curbs at Victoria HAWK Signal																																										
135	Pivetta	Cap/mark/backfill/repair irrigation at CB 199										**X**																																
136	Pivetta	Complete Air Vac assemblies																																										
137																																												
138		**FRANCHISE UTILITY WORK**																																										
139		**Lumen**																																										
140	Lumen	Adjust to Grade Vault Lid at Harolds (RFI 516)																																										
141	Lumen	Jack and Raise Vault Manhole on S 3rd St afer overlay (RFI270)																																										
142																																												
143		**PSE**																																										
144	PSE	Adjust TUT vault to grade at Taco Time																																										
145	PSE	Adjust 2EA transformers to grade at NE corner of 2nd and West Wind Motel																																										
146	PSE	Adjust Ex HH09 handhole to grade at Valvoline																																										